

April 8 2021

CARRIAGEWAY RECONSTRUCTION & RESURFACING WORKS IN YORK AVENUE, EAST COWES

Dear resident

Please see below a further update on the project.

We continue to face both difficult ground conditions and also the ongoing challenge of shallow services, some of which (as you can see from the photographs) are in poor condition.

Where appropriate, we are drawing the condition of these services to the attention of the relevant utility company and consequently they are taking the opportunity to replace and upgrade their infrastructure while the road is excavated.

While this approach is to be welcomed as it should mean fewer maintenance issues further down the line, it is however impacting on the programme. As a result, we are now looking to switch to the third phase next Friday (April 16) rather than this Friday as previously stated.

We will endeavour to make up this time during the remainder of the programme and options such as Saturday working are available to us.

We will continue to keep you informed as we progress the scheme and we will be updating the Advance Warning Signs and wooden notice boards on site.

Once again, many thanks for your understanding and cooperation.

Island Roads



