

Belgrave Road Update

www.islandroads.com



Work has been continuing on site at Belgrave Road with the exposed slope now having been stabilised from top to bottom with spray concrete and soil nails. We have applied over 130 soil nails to the site to date to help stabilise this area.

Nail head plates (which you can see protruding from the slope in the picture below) have also been installed across the site. These will remain in situ and will eventually be covered by the masonry and cladding that will form the newly built wall.

In the last month we have also completed the 25 metre section of parapet wall to the east of the site (see photo opposite) and consequently we have been able to remove the security fencing at this location.



Over the next month we will be focusing on the construction of the reinforced concrete wall in the middle terrace section.

We will also be doing some preparatory work prior to installing more soil nails to the east of the site to help stabilise this section.

We thank you again for your patience during these continuing works.

We will provide a further update next month but in the meantime if you have any concerns, please contact us via email at info@islandroads.com or in an emergency call 01983 822440.