

Dear residents and stakeholders,

We are writing to update you regarding the progress on the Wroxall scheme.

Update on Phases 2 and 3 - High Street, Wroxall - between Manor Road and West Street, and West Street and Station Road

- Work on this phase is progressing well, with a small section of Phase 2 yet to be completed due to the weather. Phase 3 was successfully planned out on the evening of 2nd December, and base materials were laid in the following days. These are scheduled to have the surface course material laid today (Friday 5th December) and Monday 8th December.
- Due to a planned shut down of the asphalt plant there is limited material available today (Friday 5th December), so expect less activity than normal.
- West Street and Mountfield Road - Vehicular access will remain via Rew Lane until this evening (Friday 5th December) when the junction with High Street will be reinstated.
- Wallis Close - Limited access remains for vehicles with the bollards being removed, this evening (Friday 5th December) the junction with High Street will be reinstated.
- Station Road - Vehicular access will be via Whiteley Bank, with the temporary traffic signals remaining at the junction.
- Access to and from Castle Road will be via the north (Whiteley Bank).

High Street / St John's Road / Station Road junction

- Work on the bus stop area at the junction unfortunately couldn't be completed on 2nd December as planned due to the weather. Work is planned to continue on Monday 8th December with the surface course due to be laid. Attention will then move to excavating the junction with Station Road later that day. Work is anticipated to be completed on Tuesday 9th December, weather permitting.
- There may be minor delays during these works, so please allow extra time for appointments. The current shuttle bus service will not be affected.

Christmas Pause

- We expect to complete the works at the Station Road junction on **Tuesday 9th December**, weather permitting. After this, the road will reopen for the Christmas break, and works will resume in the new year.
- This pause comes at the most natural point in the project, as we have reached the planned stopping stage for this year. The forecasted weather also reinforces this decision, ensuring that the next phase begins under the best conditions. Please be assured that everything remains on schedule.

Thank you for your patience and understanding.

Kind regards,

Island Roads

St Christopher House, 42 Daish Way, Newport, Isle of Wight, PO30 5XJ

T: 01983 822440

E: info@islandroads.com

W: www.islandroads.com

 **Island Roads**



Partnership | Excellence | Respect | Innovation | Integrity

Ringway Island Roads Limited, Albion House, Springfield Road, Horsham West Sussex,
RH12 2RW

Registered in England 8108944 VAT No. 321 9318 74

P Please consider the environment before printing this e-mail