

Activity (02 January to 08 June 2020)

Phase 5: Medina Way Southbound

Lane closure on southbound and northbound lane

Install contraflow system on Medina Way northbound (Northbound road closure)

Construction of eastbound footway, western section of central reservation, right turn lane, drainage and traffic signal infrastructure

Phase 6: Medina Way Northbound

Transfer contraflow to southbound carriageway

Construction of new slip road, eastern section of central reservation, terminal end of Forest Road junction, including drainage and traffic signal infrastructure